


COSTAIN TAYLOR WOODROW J.V
RE-DEVELOPMENT OF KINGS CROSS UNDERGROUND STATION
SOUTHERN WORKS – CONTRACT NR 01027

Phase 1 - Stage 2 – Euston Road Traffic Management Drawings - Explanatory schedule

This schedule identifies the changes in TM arrangements from the original tendered arrangements.

TRAFFIC MANAGEMENT LAYOUT SEQUENCE IS:



Please note within the period for TM 3A an alignment modification outside St Pancras is required to facilitate utility remedials. Once complete the TM layout will revert back to 3A

Drawing No	Traffic management arrangement	Comment on reason for issue.	Comment on Drawing issue	Date TM set up	Date TM removed
	GA 1A	Supersedes D213/AD/SOU/HT/101 C2. The change is the relocation of the pedestrian Crossing to suit the position of Pancras Road. Previous layout did not work on site.	Issued under WIF 01/02/0124 Issued 20 th Feb 02	21 st April 02	9 th June 02
D213/AD/SOU/HT/602 C2	GA 2A	No Change to GA2A issued under WIF 01/02/0299	Issued under WIF 01/02/0366 Issued 30 th July 02	18 th August 02	8 th Sept 02
D213/AD/SOU/HT/603 C4	GA 3A	Supersedes D213/AD/SOU/HT/603 C1. But no layout change from Rev C1 – Only the date of work to be carried out omitted	Issued under WIF 01/02/0366 Issued 30 th July 02	28 th Oct 02 In progress	Predicted 2 nd Jan 03
D213/AD/SOU/HT/604 C4	GA 4A	Supersedes D213/AD/SOU/HT/604 C1. But no layout change from Rev C1 – Only the date of work to be carried out omitted	Issued under WIF 01/02/0366 Issued 30 th July 02	Predict 23 rd Jan 03	Predict 25 th March 03
D213/AD/SOU/HT/605 C4	GA 5A	Supersedes D213/AD/SOU/HT/605 C1. But No layout change from Rev C1 – Only the date of work to be carried out omitted	Issued under WIF 01/02/0366 Issued 30 th	Predict 26 th March 03	Predict 6 th July

COSTAIN TAYLOR WOODROW J.V
RE-DEVELOPMENT OF KINGS CROSS UNDERGROUND STATION
SOUTHERN WORKS – CONTRACT NR 01027

			July 02		03
D213/AD/SOU/HT/606 C5	GA 6A	No change to TM layout – Only the date of work to be carried out omitted and change to pedestrian route through the EPS North bay worksite (I.e. Stage 3 effect)	Issued under WIF 01/02/0366 Issued 30 th July 02	Predict 7 th July 03	Predict 30 th May 04
D213/AD/SOU/HT/607 C4	GA 7A	Supersedes D213/AD/SOU/HT/607 C1. But No layout change from Rev C1 – Only the date of work to be carried out omitted addition of gate in Stage 3 EPS worksite.	Issued under WIF 01/02/0366 Issued 30 th July 02	Predict 5 th June 03 Jan 04	Predict 12 th Sept 03 April 04
D213/AD/SOU/HT/608 C2	GA 8A	Supersedes D213/AD/SOU/HT/608 C1. But No layout change from Rev C1 – Only the date of work to be carried out omitted	Issued under WIF 01/02/0366 Issued 30 th July 02	April 04	

Please note the predicted dates are based on the Stage 2 Programme.